Insert logo here

## **Private Fire Service Mains**

## **Inspection, Testing, and Maintenance** of Private Fire Service Mains

Nan	ne of P	rop	erty:			Inspector:						
Add	lress:					Contract No.:						
Pho	ne Nu	mbe	er:							Date:		
This	s Repoi	t Co	vers:			Monthly		Quarterly		Annual		
						Three-Year		Five-Year				
Ins	pectio	n										
Qua	arterly					Hose Houses						
	Yes		No		N/A	Accessible						
	Yes		No		N/A	Free from dama	ge or l	eaks				
	Yes		No		N/A	No missing equi	pment					
Semi-annual						Monitor Nozzles						
	Yes		No		N/A	Not leaking						
	Yes		No		N/A	Free of damage						
	Yes		No		N/A	Free of corrosio	n					
Annual					Hydrants (Dry Barrel & Wall Type)							
	Yes		No		N/A	Accessible						
	Yes		No		N/A	Barrel is free of	water/	ice				
	Yes		No		N/A	Barrel drains properly						
	Yes		No		N/A	Not leaking						
	Yes		No		N/A	Barrel is free of	cracks	3				
	Yes		No		N/A	Outlets are not e	excessi	vely tight				
	Yes		No		N/A	Nozzle threads a	are not	worn				
	Yes		No		N/A	Operating nut is	not w	orn				
	Yes		No		N/A	Operating wrend	ch is av	vailable				
						Hydrants (Wet	Barre	el)				
	Yes		No		N/A	Accessible						
	Yes		No		N/A	Not leaking						
	Yes		No		N/A	Barrel is free of	cracks	3				

☐ Yes ☐ No ☐ N/A Outlets not excessively tight

## Form 10

	Yes	☐ No	□ N/A	Nozzle threads are not worn
	Yes	☐ No	N/A	Operating nut is not worn
	Yes	☐ No	N/A	Operating wrench is available
				Mainline Stringers
	Yes	☐ No	N/A	Not plugged or fouled
	Yes	☐ No	N/A	Free of corrosion
				Exposed Piping
	Yes	☐ No	N/A	Not leaking
	Yes	☐ No	N/A	Free of damage/corrosion
	Yes	☐ No	□ N/A	Hangers intact/not damaged
Tes	st			
Anı	nual			Monitor Nozzles
	Yes	☐ No	□ N/A	Flow test until all foreign material has cleared (not less than one minute)
	Yes	☐ No	N/A	Operated through full range of motion
				Hydrants
	Yes	☐ No	N/A	Flow test until all foreign material has cleared (not less than one minute)
	Yes	☐ No	□ N/A	Barrel drains within 60 minutes
5-Y	ear			Piping
П	Yes	☐ No	□ N/A	Flow test piping at rate anticipated during a fire
	Yes	☐ No	_	Flow test results comparable to previous test
Ма	inten	ance		
Annual				Mainline Strainers
	Yes	☐ No	□ N/A	Clean strainer basket by back flushing or basket removal
				Hose House
	Yes	☐ No	□ N/A	Verify usable condition of house and all components
				Hydrants
	Yes	☐ No	□ N/A	Lubricate stems, caps, plugs, and threads
	Yes	☐ No	□ N/A	Accessible (no snow, ice, or other material)
	Yes	☐ No	□ N/A	Protected from damage
				Monitor Nozzles
	Yes	☐ No	□ N/A	Lubricate per manufacturer's recommendations

## Form 10

Comments		
Overall System Status		
Satisfactory Unsatisfactory		
Signature:	Date:	
License/Certification No:		